TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements to roads & drains & Storm Water Drains Vijayalakshmi Layout in Ward No 14, Byrasandra	
2	Estimate Cost	15.00 lakhs	
3	Work Code	—	
4	Job Code	014-15-000009	
5	A.S No.	CE/DZ/AA/75/14-15	
6	T.S No	CE/DZ/TS/31/15-16.	
7	Work Order/Agreement No	EE/DD/wo/16/15-16.	
8	Tender Premium	1.01% below SR of 14-15	
9	Stipulated Time for completion of Work	90 days.	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	ಕಾಮಗಾರಿಯನ್ನು ಮಾನ್ಯ ಶಾಸಕರಾದ ಬಿ.ಸಿ. ಪಾಟೀಲ್ ರವರ ಸೂಚನೆಯಂತೆ ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ 22.4.2016 ರವರೆಗೆ ಮುಂದುವರೆಸಲು ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಅನುಮತಿ ನೀಡಿದೆ	
13	Time Extension Requested	40 days (13/07/15 - 23/08/15)	
14	Assistant Executive Engineer's Recommendation	ಮೇಲಿನಂತೆ ಮುಂದುವರೆಸಲು ಅನುಮತಿಸಲು ಶಿಫಾರಸ್ಸು ಮಾಡಿದೆ.	
15	Executive Engineer's Recommendation	Approved	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer,
Ward no. 14

Asst. Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner